THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the months of July and August 2017.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- · Art and Architecture Building A. Alfred Taubman Wing Project
- Joseph Aldrich and Marguerite Knowlton Bursley Hall Window Replacement
- · Central Power Plant Chimney Stack Refurbishment
- Chemistry Building and Willard H. Dow Laboratory Renovations for the Department of Chemistry
- Michigan Medicine Arbor Lakes Building 2 Office Renovation
- Michigan Medicine Samuel and Jean Frankel Cardiovascular Center Electrophysiology Laboratory Replacement
- Michigan Medicine C.S. Mott Children's and Von Voigtlander Women's Hospitals Medical Vacuum and Medical Air Front End System
- Michigan Medicine Multiple Buildings Pneumatic Tube System Communication Network Upgrade
- Michigan Medicine University Hospital Fire Detection and Alarm System Update
- Michigan Medicine University Hospital Radiation Oncology Linear Accelerator Replacement
- North Campus Research Complex Building 80 North Cooling Tower Replacement
- Weiser Hall Renovation
- Sam Wyly Hall Renovations for Executive Education and the William Davidson Institute

Respectfully submitted,

evin 1. Hegarty

Executive Vice President and

Chief Financial Officer

		Proposed	
Project	Pro	oject Budget	Source of Funds
Ann Arbor			
ARCHITECT APPOINTED			
Central Power Plant	\$	80,000,000	Utility resources
Expansion			
Black & Veatch			
W.K. Kellogg Institute and Dental Building	\$	140,000,000	FY17 Capital Outlay Request to the State of
Expansion and Renovation		, ,	Michigan, Office of the Provost resources,
SmithGroupJJR			School of Dentistry resources, and
			investment proceeds
Edward Henry Kraus Building	\$	120,000,000	Office of the Provost resources
Renovation and Addition Ballinger			
Daitinger			
Alexander G. Ruthven Museums Building	\$	150,000,000	Investment proceeds
Renovation and Addition			
Stecker Labau Arneill McManus Collaborative			
Claus E. Saharahashlar Hall	¢	14 900 000	A41.4:- D4441-:0-
Glenn E. Schembechler Hall Football Performance Center	\$	14,800,000	Athletic Department resources and gifts
Kohn Pedersen Fox			
Komi i cuoisem i ox			
WORKING DRAWINGS IN PREPARATION			
Central Power Plant	\$	23,000,000	Utility resources
13,200 Volt Switchgear Upgrade			
Black & Veatch			

		Proposed	
<u>Project</u>	<u>P</u>	roject Budget	Source of Funds
WORKING DRAWINGS IN PREPARATION Central Power Plant Fire Protection System for Steam Turbines	\$	1,900,000	Utility resources
UM-AEC			
Forest Avenue Switching Station Upgrades CDA Engineering	\$	3,200,000	Utility resources
Literature, Science, and the Arts Building First Floor Renovation and Addition SmithGroupJJR	\$	35,000,000	College of Literature, Science and the Arts resources
Medical Center North Entrance Parking Structure Lighting and Emergency Power Upgrades Carl Walker Associates	\$	1,300,000	Logistics, Transportation & Parking resources
Michigan Medicine C.S. Mott Children's and Von Voigtlander Women's Hospitals Central Sterile Processing Department Renovations Niagara Murano	\$	1,100,000	Health System resources
Michigan Medicine C.S. Mott Children's and Von Voigtlander Women's Hospitals Domestic Hot Water Heaters and Booster Systems Replacement MA Engineering	\$	1,800,000	Health System resources
Michigan Medicine A. Alfred Taubman Health Care Center Air Handling Equipment Replacement Integrated Design Solutions	\$	2,500,000	Health System resources

	Ţ	Proposed	
<u>Project</u>	Pro	ject Budget	Source of Funds
WORKING DRAWINGS IN PREPARATION			
Michigan Medicine University Hospital	\$	3,500,000	Health System resources
Fire Detection and Alarm System Update			
UM-AEC			
	Ф	2 500 000	TT 1/1 0
Michigan Medicine University Hospital South	\$	2,700,000	Health System resources
Roof Replacement			
Niagara Murano			
Michigan Union	\$	85,200,000	Student Life Student Fee for Facility
Renovation			Renewal and investment proceeds
Integrated Design Solutions, in association with Workshop			•
architects as the design architect and Hartman-Cox as the			
historic preservation specialists			
North Campus Research Complex Buildings 20 and 25	\$	78,500,000	Medical School resources
Laboratory Renovation			
SmithGroupJJR			
Robotics Laboratory	\$	75,000,000	College of Engineering resources, gifts, and
Harley Ellis Devereaux	Ψ	75,000,000	a lump sum contribution by Ford Motor
Tally Dill Develous			Company

	Ī	Proposed	
Project	Pro	ject Budget	Source of Funds
<u>Dearborn</u>			
WORKING DRAWINGS IN PREPARATION			
Engineering Lab Building Replacement	\$	90,000,000	FY17 Capital Outlay Request to the State of
SmithGroupJJR			Michigan and University of
			Michigan-Dearborn resources
Mardigian Library	\$	1,600,000	University of Michigan-Dearborn resources
Galleries Center			and gifts
Quinn Evans Architects			
Flint			
ARCHITECT APPOINTED			
William R. Murchie Science Building	\$	39,000,000	FY17 Capital Outlay Request to the State of
Expansion		- Other was to the same of	Michigan and University of Michigan-Flint
Harley Ellis Devereaux			resources

Project Ann Arbor	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
Art and Architecture Building A. Alfred Taubman Wing Project Integrated Design Solutions in collaboration with Preston Scott Cohen	\$ 28,500,000	Nov-15	Dec-17	Jul-17	Gifts, investment proceeds, and A. Alfred Taubman College of Architecture and Urban Planning resources
Biological Science Building SmithGroupJJR	\$ 261,000,000	May-15	Sep-18	Sep-18	College of Literature, Science and the Arts resources and Office of the Provost resources
George Granger Brown Memorial Laboratories First and Third Floor Laboratory Renovations Fishbeck, Thompson, Carr & Huber	\$ 1,600,000	Jul-17	Dec-17	Dec-17	College of Engineering resources
George Granger Brown Memorial Laboratories Laboratory Renovation UM-AEC	\$ 1,200,000	Feb-17	Jun-17	Aug-17	College of Engineering resources
Joseph Aldrich and Marguerite Knowlton Bursley Hall Window Replacement UM-AEC	\$ 4,900,000	Dec-16	Dec-17	Jul-17	Housing resources
Central Power Plant Basement Drain Line Replacement Fishbeck, Thompson, Carr & Huber	\$ 1,900,000	Jul-17	Mar-19	Mar-19	Utility resources

Project Central Power Plant Boilers 3 and 4 Efficiency and Reliability Improvements Affiliated Engineers	\$ Project Budget 3,250,000	Date Construction Started Sep-16	Original Completion <u>Date</u> Dec-17	Current Completion Date Dec-17	Source of Funds Utility resources
Central Power Plant Chimney Stack Refurbishment Gerard Chimney and Simpson Gumpertz and Heger	\$ 1,200,000	Jun-16	Dec-17	Jun-17	Utility resources
Central Power Plant Chimney Stack Refurbishment Gerard Chimney and Simpson Gumpertz and Heger	\$ 1,500,000	Jul-17	Dec-18	Dec-18	Utility resources
Chemistry Building and Willard H. Dow Laboratory Renovations for the Department of Chemistry Fishbeck, Thompson, Carr & Huber	\$ 2,700,000	Jun-16	Jun-17	Aug-17	College of Literature, Science and the Arts resources
East Hall Exterior Repairs Simpson Gumpertz & Heger	\$ 1,600,000	Jun-17	Dec-17	Dec-17	General Fund resources
Institute for Social Research Wing Two Elevators Replacement UM-AEC	\$ 1,400,000	Oct-16	Dec-17	Dec-17	General Fund resources
Law Quad Infrastructure Improvements Beckett and Raeder	\$ 6,200,000	Apr-17	Dec-17	Dec-17	Utility resources and investment proceeds

Project Walter E. Lay Automotive Engineering Laboratory Dynamometer Installation MA Engineering	\$ Project Budget 1,150,000	Date Construction Started Jun-16	Original Completion <u>Date</u> Dec-16	Current Completion Date Sep-17	Source of Funds College of Engineering resources
Medical Science Unit II Clinical Simulation Suite and Classrooms UM-AEC	\$ 4,750,000	Jun-17	Dec-17	Dec-17	Medical School resources
Michigan Medicine 300 North Ingalls Building Roof Replacement Tower Pinkster Titus Associates	\$ 1,500,000	Jul-17	Jun-18	Jun-18	Health System resources and General Fund resources
Michigan Medicine Arbor Lakes Building 2 Office Renovation Ann Arbor Architects Collaborative	\$ 1,420,000	May-17	Dec-17	Aug-17	Health System resources
Michigan Medicine Brighton Health Center South HKS Architects	\$ 175,000,000	Sep-16	Sep-18	Sep-18	Health System resources
Michigan Medicine East Mechanical Building Cooling Tower Replacement Fishbeck, Thompson, Carr & Huber	\$ 2,900,000	Aug-17	Jun-18	Jun-18	Health System resources
Michigan Medicine Samuel and Jean Frankel Cardiovascular Center Electrophysiology Laboratory Replacement SmithGroupJJR	\$ 4,200,000	Feb-17	Sep-17	Jul-17	Health System resources

Project Michigan Medicine M29 Parking Lot Slope and Stair Improvements Stantec Architecture	\$ Project Budget 1,300,000	Date Construction Started Aug-17	Original Completion Date Jun-18	Current Completion Date Jun-18	Source of Funds Health System resources
Michigan Medicine C.S. Mott Children's and Von Voigtlander Women's Hospitals Fetal Diagnostic Center Expansion Niagara Murano	\$ 2,000,000	Jul-17	Mar-18	Mar-18	Health System resources
Michigan Medicine C.S. Mott Children's and Von Voigtlander Women's Hospitals Medical Vacuum and Medical Air Front End System Harley Ellis Devereaux	\$ 1,800,000	Dec-16	Jun-17	Jun-17	Health System resources
Michigan Medicine Multiple Buildings Pneumatic Tube System Communication Network Upgrade Berbiglia Associates	\$ 1,200,000	Jan-17	Sep-17	Jul-17	Health System resources
Michigan Medicine North Campus Research Complex Buildings 30, 35, 36, and 60, University Hospital, and University Hospital South Clinical Pathology Laboratories Relocation and Renovation Tsoi/Kobus and Associates	\$ 160,000,000	Sep-16	Sep-19	Sep-19	Health System resources
Michigan Medicine University Hospital Central Sterile Processing Lift Replacement Integrated Design Solutions	\$ 1,200,000	May-17	Jun-18	Jun-18	Health System resources

Project Michigan Medicine University Hospital Fire Detection and Alarm System Update UM-AEC	\$ Project Budget 3,000,000	Date Construction Started May-16	Original Completion <u>Date</u> Jun-17	Current Completion <u>Date</u> Jun-17	Source of Funds Health System resources
Michigan Medicine University Hospital Magnetic Resonance Imaging Equipment Replacement Integrated Design Solutions	\$ 4,900,000	Aug-17	Dec-17	Dec-17	Health System resources
Michigan Medicine University Hospital Operating Room Air Handling Unit Upgrades MA Engineering	\$ 1,600,000	Aug-17	Jun-18	Jun-18	Health System resources
Michigan Medicine University Hospital Radiation Oncology Linear Accelerator Replacement Integrated Design Solutions	\$ 6,810,000	Oct-16	Jun-17	Jun-17	Health System resources
Michigan Medicine University Hospital South Central Sterile Processing Department Scope Reprocessing Center Ann Arbor Architects Collaborative	\$ 5,100,000	May-17	Jun-18	Jun-18	Health System resources
Michigan Medicine University Hospital South Faculty Office Renovations Tower Pinkster Titus Associates	\$ 8,200,000	Jan-17	Sep-17	Sep-17	Health System resources
Michigan Medicine West Ann Arbor Health Center Project and Design Management and O X Studio	\$ 46,000,000	Jul-16	Dec-17	Dec-17	Health System resources

Project	Project <u>Budget</u>	Date Construction Started	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
North Campus Recreation Building Renovation	\$ 17,400,000	Jun-17	Dec-18	Dec-18	Student Life Student Fee for Facility Renewal
Integrated Design Solutions in association with RDG Planning and Design					,
North Campus Research Complex Buildings 40 and 50 Demolition SmithGroupJJR	\$ 1,500,000	Dec-16	Jun-17	Aug-17	Medical School resources
North Campus Research Complex Building 80 North Cooling Tower Replacement	\$ 3,000,000	Nov-16	Dec-17	Jun-17	Medical School resources
Peter Basso and Associates					
North Campus Research Complex Building 550 University Collections Relocation Renovations SmithGroupJJR	\$ 3,800,000	Oct-16	Mar-17	Sep-17	Office of the Provost resources
Bennie Oosterbaan Field House Football Performance Center and Infrastructure	\$ 21,000,000	Jul-17	Mar-18	Mar-18	Athletic Department resources and gifts
Improvements Kohn Pedersen Fox Associates in association with HNTB					resources and girls
Parking Lot NC92 Reconstruction and Ring Road Modifications Fishbeck, Thompson, Carr & Huber	\$ 4,900,000	Jun-17	Jun-18	Jun-18	Logistics, Transportation & Parking resources and Medical School resources
William D. Revelli Band Rehearsal Hall Facility Improvements UM-AEC	\$ 1,900,000	Mar-17	Dec-17	Dec-17	Investment proceeds

Project Stephen M. Ross Athletic Campus Athletics South Competition and Performance Project TMP Architecture	\$ Project <u>Budget</u> 168,000,000	Date Construction Started Dec-15	Original Completion <u>Date</u> Mar-18	Current Completion <u>Date</u> Mar-18	Source of Funds Athletic Department resources and gifts
Thomas Henry Simpson Memorial Institute for Medical Research Infrastructure Improvements UM-AEC	\$ 1,200,000	Jun-17	Dec-17	Dec-17	Medical School resources
Space Research Laboratory Building Lobby Improvements Gensler	\$ 2,200,000	Dec-16	Dec-17	Dec-17	College of Engineering resources
William Monroe Trotter Multicultural Center Hanbury	\$ 10,000,000	Jul-17	Dec-18	Mar-19	Investment proceeds
Utility Tunnel Reinforcement Dental Building Area Commonwealth Associates	\$ 2,400,000	Mar-16	Dec-17	Dec-17	Utility resources
Weiser Hall Renovation Diamond Schmitt Architects	\$ 49,000,000	Nov-15	Sep-17	Jul-17	College of Literature, Science and the Arts resources and investment proceeds
West Hall Renovations for the Department of Naval Architecture and Marine Engineering Harley Ellis Devereaux	\$ 2,200,000	Jul-17	Dec-17	Dec-17	College of Engineering resources and gifts

Status as of August 18, 2017

ACTIVE CONSTRUCTION PROJECTS

	Project	Date Construction	Original Completion	Current Completion	
Project	Budget	<u>Started</u>	<u>Date</u>	<u>Date</u>	Source of Funds
Sam Wyly Hall	\$ 5,100,000	Nov-16	Dec-17	Jul-17	Stephen M. Ross School
Renovations for Executive Education and the William					of Business resources and
Davidson Institute					William Davidson
UM-AEC					Institute resources