THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of March 2017.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- Flint FirstMerit North Building Operational Separation
- Michigan Medicine Samuel and Jean Frankel Cardiovascular Center Hybrid Cardiac Catheterization Laboratory and Operating Room
- Michigan Medicine University Hospital Occupancy Sensors and Controls

Also attached is the quarterly report on construction activities between \$500,000 and \$1,000,000 that were completed during the period January 1 through March 31, 2017.

Respectfully submitted,

Kevin P. Hegarty

Executive Vice President and

Chief Financial Officer

April 2017 Attachment

		Proposed	
Project	<u>P</u>	roject Budget	Source of Funds
Ann Arbor ARCHITECT APPOINTED Central Power Plant Expansion Black & Veatch	\$	80,000,000	Utility resources
W.K. Kellogg Institute and Dental Building Expansion and Renovation SmithGroupJJR	\$	122,000,000	FY17 Capital Outlay Request to the State of Michigan and Office of the Provost resources
Edward Henry Kraus Building Renovation and Addition Ballinger	\$	120,000,000	Office of the Provost resources
North Campus Research Complex Buildings 20 and 25 Laboratory Renovation SmithGroupJJR	\$	78,500,000	Medical School resources
Alexander G. Ruthven Museums Building Renovation and Addition Stecker Labau Arneill McManus Collaborative	\$	150,000,000	Investment proceeds
WORKING DRAWINGS IN PREPARATION Central Power Plant 13,200 Volt Switchgear Upgrade Black & Veatch	\$	23,000,000	Utility resources

Project	Proposed Project Budget	Source of Funds
<u>Project</u> WORKING DRAWINGS IN PREPARATION	Project Budget	Source of Funds
Central Power Plant	\$ 1,900,000	Utility resources
Fire Protection System for Steam Turbines UM-AEC		
Law Quad Infrastructure Improvements Beckett and Raeder	\$ 6,200,000	Utility resources and investment proceeds
Literature, Science, and the Arts Building First Floor Renovation and Addition	\$ 35,000,000	College of Literature, Science, and the Arts resources
SmithGroupJJR		Tosouroes
Michigan Medicine Arbor Lakes Building 2 Office Renovation	\$ 1,420,000	Health System resources
Ann Arbor Architects Collaborative		
Michigan Medicine University Hospital South Central Sterile Processing Department Scope Reprocessing	\$ 5,100,000	Health System resources
Center Ann Arbor Architects Collaborative		
Michigan Medicine University Hospital South	\$ 2,700,000	Health System resources
Roof Replacement Niagara Murano		
Michigan Medicine C.S. Mott Children's and Von Voigtlander	\$ 1,100,000	Health System resources
Women's Hospitals Central Sterile Processing Department Renovations Niagara Murano		
INIAZAIA IVIUIAIIO		

Project WORKING DRAWBIGG BURDEDARATION	Proposed oject Budget	Source of Funds		
WORKING DRAWINGS IN PREPARATION Michigan Medicine University Hospital Central Sterile Processing Lift Replacement Integrated Design Solutions	\$ 1,200,000	Health System resources		
Michigan Medicine University Hospital Magnetic Resonance Imaging Equipment Replacement Integrated Design Solutions	\$ 4,900,000	Health System resources		
Michigan Union Renovation Integrated Design Solutions, in association with Workshop architects as the design architect and Hartman-Cox as the historic preservation specialists	\$ 85,200,000	Student Life Student Fee for Facility Renewal and investment proceeds		
North Campus Recreation Building Renovation Integrated Design Solutions in association with RDG Planning and Design	\$ 17,400,000	Student Life Student Fee for Facility Renewal		
Bennie Oosterbaan Field House Football Performance Center and Infrastructure Improvements Kohn Pedersen Fox Associates in association with HNTB	\$ 21,000,000	Athletic Department resources and gifts		
Robotics Laboratory Harley Ellis Devereaux	\$ 75,000,000	College of Engineering resources and gifts and a lump sum contribution by Ford Motor Company		

		Proposed			
Project	<u>P</u>	roject Budget	Source of Funds		
WORKING DRAWINGS IN PREPARATION William Monroe Trotter Multicultural Center Hanbury	\$	10,000,000	Investment proceeds		
Dearborn ARCHITECT APPOINTED Engineering Lab Building Replacement SmithGroupJJR	\$	90,000,000	FY17 Capital Outlay Request to the State of Michigan and University of Michigan-Dearborn resources		
WORKING DRAWINGS IN PREPARATION Mardigian Library Galleries Center Quinn Evans Architects	\$	1,600,000	University of Michigan-Dearborn resources and gifts		
Flint ARCHITECT APPOINTED William R. Murchie Science Building Expansion Harley Ellis Devereaux	\$	39,000,000	FY17 Capital Outlay Request to the State of Michigan and University of Michigan-Flint resources		

Status as of March 17, 2017

ACTIVE CONSTRUCTION PROJECTS

A	pril	20	17
	~		

Project Ann Arbor	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
Art and Architecture Building A. Alfred Taubman Wing Project Integrated Design Solutions in collaboration with Preston Scott Cohen	\$ 28,500,000	Nov-15	Dec-17	Dec-17	Gifts, investment proceeds, and A. Alfred Taubman College of Architecture and Urban Planning resources
Biological Science Building SmithGroupJJR	\$ 261,000,000	May-15	Sep-18	Sep-18	College of Literature, Science, and the Arts resources and Office of the Provost resources
George Granger Brown Memorial Laboratories Laboratory Renovation UM-AEC	\$ 1,200,000	Feb-17	Jun-17	Jun-17	College of Engineering resources
Joseph Aldrich and Marguerite Knowlton Bursley Hall Window Replacement UM-AEC	\$ 4,900,000	Dec-16	Dec-17	Dec-17	Housing resources
Central Power Plant Boilers 3 and 4 Efficiency and Reliability Improvements Affiliated Engineers	\$ 3,250,000	Sep-16	Dec-17	Dec-17	Utility resources
Central Power Plant Chimney Stack Refurbishment Gerard Chimney and Simpson Gumpertz and Heger	\$ 1,200,000	Jun-16	Dec-17	Dec-17	Utility resources

Project Chemistry Building and Willard H. Dow Laboratory Renovations for the Department of Chemistry Fishbeck, Thompson, Carr & Huber	\$ Project Budget 2,700,000	Date Construction Started Jun-16	Original Completion <u>Date</u> Jun-17	Current Completion <u>Date</u> Jun-17	Source of Funds College of Literature, Science, and the Arts resources
College of Pharmacy Building Electrical Substation Replacement SmithGroupJJR	\$ 1,600,000	Nov-15	Sep-17	Sep-17	Investment proceeds
Glen Avenue Parking Structure Elevator Replacement and Improvements UM-AEC	\$ 3,000,000	Aug-14	Dec-15	Jun-17	Parking resources
Institute for Social Research Wing Two Elevators Replacement UM-AEC	\$ 1,400,000	Oct-16	Dec-17	Dec-17	General Fund resources
Walter E. Lay Automotive Engineering Laboratory Dynamometer Installation MA Engineering	\$ 1,150,000	Jun-16	Dec-16	Jun-17	College of Engineering resources
Walter E. Lay Automotive Engineering Laboratory Infrastructure and Interior Improvements Ann Arbor Architects Collaborative	\$ 2,900,000	Jan-16	Dec-17	Dec-17	College of Engineering resources
Michigan Medicine Brighton Health Center South HKS Architects	\$ 175,000,000	Sep-16	Sep-18	Sep-18	Health System resources

Project Michigan Medicine Samuel and Jean Frankel Cardiovascular Center Electrophysiology Laboratory Replacement SmithGroupJJR	\$ Project Budget 4,200,000	Date Construction Started Feb-17	Original Completion <u>Date</u> Sep-17	Current Completion <u>Date</u> Sep-17	Source of Funds Health System resources
Michigan Medicine Samuel and Jean Frankel Cardiovascular Center Hybrid Cardiac Catheterization Laboratory and Operating Room Niagara Murano	\$ 14,800,000	Mar-16	Jun-17	Feb-17	Health System resources and gifts
Michigan Medicine C.S. Mott Children's and Von Voigtlander Women's Hospitals Medical Vacuum and Medical Air Front End System Harley Ellis Devereaux	\$ 1,800,000	Dec-16	Jun-17	Jun-17	Health System resources
Michigan Medicine Multiple Buildings Pneumatic Tube System Communication Network Upgrade Berbiglia Associates	\$ 1,200,000	Jan-17	Sep-17	Sep-17	Health System resources
Michigan Medicine North Campus Research Complex Buildings 30, 35, 36, and 60, University Hospital, and University Hospital South Clinical Pathology Laboratories Relocation and Renovation Tsoi/Kobus and Associates	\$ 160,000,000	Sep-16	Sep-19	Sep-19	Health System resources

	F				
Project Michigan Medicine A. Alfred Taubman Health Care Center Central Cardiac Monitoring Niagara Murano	\$ Project Budget 5,000,000	Date Construction Started Jan-17	Original Completion <u>Date</u> Sep-17	Current Completion <u>Date</u> Sep-17	Source of Funds Health System resources
Michigan Medicine University Hospital Fire Detection and Alarm System Update UM-AEC	\$ 3,000,000	May-16	Jun-17	Jun-17	Health System resources
Michigan Medicine University Hospital Interventional Radiology Equipment Replacement Integrated Design Solutions	\$ 3,500,000	Oct-16	Jun-17	Jun-17	Health System resources
Michigan Medicine University Hospital Occupancy Sensors and Controls MA Engineering	\$ 3,000,000	Jan-16	Sep-16	Mar-17	Health System resources
Michigan Medicine University Hospital Radiation Oncology Linear Accelerator Replacement Integrated Design Solutions	\$ 6,810,000	Oct-16	Jun-17	Jun-17	Health System resources
Michigan Medicine University Hospital South Air Handling Unit Upgrades Fishbeck Thompson Carr & Huber	\$ 2,700,000	Sep-16	Jun-17	Jun-17	Health System resources
Michigan Medicine University Hospital South Faculty Office Renovations Tower Pinkster Titus Associates	\$ 8,200,000	Jan-17	Sep-17	Sep-17	Health System resources

Project Michigan Medicine West Ann Arbor Health Center	\$ Project <u>Budget</u> 46,000,000	Date Construction Started Jul-16	Original Completion <u>Date</u> Dec-17	Current Completion Date Dec-17	Source of Funds Health System resources
Project and Design Management and O X Studio North Campus Research Complex Buildings 40 and 50 Demolition SmithGroupJJR	\$ 1,500,000	Dec-16	Jun-17	Jun-17	Medical School resources
North Campus Research Complex Building 80 North Cooling Tower Replacement Peter Basso and Associates	\$ 3,000,000	Nov-16	Dec-17	Dec-17	Medical School resources
North Campus Research Complex Building 550 University Collections Relocation Renovations SmithGroupJJR	\$ 3,800,000	Oct-16	Mar-17	May-17	Office of the Provost resources
Nuclear Engineering Laboratory Renovation SmithGroupJJR	\$ 12,000,000	Sep-15	Jun-17	Jun-17	College of Engineering resources
Richard L. Postma Family Clubhouse Partners & Sirny	\$ 15,000,000	Jan-16	Jun-17	Jun-17	Athletic Department resources and gifts
William D. Revelli Band Rehearsal Hall Facility Improvements UM-AEC	\$ 1,900,000	Mar-17	Dec-17	Dec-17	Investment proceeds
Stephen M. Ross Athletic Campus Athletics South Competition and Performance Project TMP Architecture	\$ 168,000,000	Dec-15	Mar-18	Mar-18	Athletic Department resources and gifts

<u>Project</u>	•	Project Budget	Date Construction Started	Original Completion Date	Current Completion Date	Source of Funds
Space Research Laboratory Building Lobby Improvements Gensler	\$	2,200,000	Dec-16	Dec-17	Dec-17	College of Engineering resources
Utility Tunnel Reinforcement Dental Building Area Commonwealth Associates	\$	2,400,000	Mar-16	Dec-17	Dec-17	Utility resources
Weiser Hall Renovation Diamond Schmitt Architects	\$	49,000,000	Nov-15	Sep-17	Sep-17	College of Literature, Science, and the Arts resources and investment proceeds
Sam Wyly Hall Renovations for Executive Education and the William Davidson Institute UM-AEC	\$	5,100,000	Nov-16	Dec-17	Dec-17	Stephen M. Ross School of Business resources and William Davidson Institute resources
<u>Dearborn</u> Manufacturing Systems Engineering Laboratory Renovation for Professional and Student Shops SmithGroupJJR	\$	2,100,000	Sep-16	Jun-17	Jun-17	University of Michigan- Dearborn resources
Flint FirstMerit North Building Operational Separation Harley Ellis Devereaux	\$	2,500,000	Jun-16	Dec-16	Mar-17	University of Michigan- Flint resources

THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

REGENTS QUARTERLY REPORT

Completed Projects between \$500,000 and \$1,000,000 January 1 through March 31, 2017

Building Name	Project Description	 mount
Burton Memorial Tower	Infrastructure Improvements	\$ 650,558
McKinley Towne Centre I	Tenant Improvements for Stamps School of Art & Design	\$ 946,406
Tunnels	Structural Repairs - Harrison M. Randall Laboratory and Weiser Hall Site	\$ 539,965
University Hospital South	Chilled and Hot Water Component Replacement	\$ 750,000
UM-Dearborn Modular Research Laboratory	Temporary Modular Research Laboratory	\$ 519,979