THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of June 2024.

Attached are reports for projects that have commenced construction between \$500,000 and \$5,000,000 as well as projects between \$500,000 and \$5,000,000 for which construction has been completed since the June 2024 Plant Extension Report.

Respectfully submitted,

Son S la

Geoffrey S. Chatas Executive Vice President and Chief Financial Officer

July 2024 Attachment

PROJECTS IN PLANNING

July 2024

<u>Project</u>	-	<u>Proposed</u> <u>pject Budget</u>	Source of Funds
Ann Arbor WORKING DRAWINGS IN PREPARATION Horace H. Rackham Educational Memorial 100 Farnsworth Street, Detroit Michigan Integrated Design Solutions in association with Quinn Evans	\$	40,000,000	Investment proceeds
U-M Health C.S. Mott Children's and Von Voigtlander Women's Hospitals New Children's Emergency Services Fast Track Clinic Fishbeck	\$	5,400,000	University of Michigan Health resources
U-M Health A. Alfred Taubman Health Care Center Fire Alarm Replacement SSOE	\$	6,300,000	University of Michigan Health resources
U-M Health University Hospital South Renovation Integrated Design Solutions	\$	18,000,000	University of Michigan Health resources
WORKING DRAWINGS IN PREPARATION U-M Health Childcare Facility	\$	12,000,000	TBD
U-M Health Oakland County Ambulatory Care Expansion Hobbs+Black Architects	\$	TBD	University of Michigan Health resources

<u>Project</u>		Project <u>Budget</u>	Date Construction Started	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
<u>Ann Arbor</u>		Dudget	Startea	Date	Dutt	<u>Source of Funds</u>
William Davidson Player Development Center Renovate and Expand Team Areas Integrated Architecture	\$	10,000,000	Jan-24	Dec-24	Dec-24	Athletic Department gifts
Edward and Rosalie Ginsberg Building SmithGroup	\$	10,500,000	May-23	Jun-25	Jun-25	Gift
Hadley Family Recreation & Well-Being Center Integrated Design Solutions in association with the firm RDG Planning and Design	\$	165,000,000	Dec-22	Jun-25	Jun-25	Reserves and Student Life Student Fee for Facility Renewal
Hayward Street Geothermal Facility SmithGroup in association with Strategic Energy Solutions	\$	20,000,000	Jan-23	Mar-25	Mar-25	Investment proceeds
Leinweber Computer Science and Information Building Integrated Design Solutions in association with Pelli Clarke Pelli Architects as the design architect	g \$	145,000,000	May-22	Sep-25	Sep-25	FY20 Capital Outlay Request to the State of Michigan, Office of the Provost, College of Engineering, and School of Information resources
Medical Science Unit I B and D Wings Renovation SmithGroup	\$	42,000,000	Mar-23	Dec-25	Dec-25	Medical School resources

Status as of June 21, 2024

<u>Project</u> <u>Ann Arbor</u>		Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
New Building for the College of Pharmacy RDG Planning and Design	\$	141,000,000	Feb-23	Dec-25	Dec-25	Reserves and gifts
Observatory Hall Reserve Officers Training Corps Space Renovation Integrated Design Solutions	\$	12,500,000	Mar-24	Sep-25	Sep-25	Reserves and Office of the Provost resources
Glenn E. Schembechler Hall Renovate Team Locker Room Integrated Architecture	\$	14,000,000	Jan-24	Sep-24	Sep-24	Athletic Department gifts
School of Nursing Building 1 Classroom and Interior Renovation TMP Architecture	\$	5,200,000	Mar-24	Dec-24	Dec-24	School of Nursing resources
School of Social Work Chiller Replacement SmithGroup	\$	7,900,000	Oct-23	Jun-24	Jun-24	Reserves and Utility resources
U-M Center for Innovation Kohn, Pedersen, Fox	\$	250,000,000	Dec-23	Jun-27	Jun-27	Gift, State of Michigan grant, and other donations and development activities
U-M Health C.S. Mott Children's and Von Voightlande Women's Hospitals New Birth Center Patient Rooms Fishbeck	er \$	5,700,000	Oct-23	Jun-24	Jun-24	University of Michigan Health resources

Status as of June 21, 2024

<u>Project</u> Ann Arbor	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
U-M Health D. Dan and Betty Kahn Health Care Pavilion HOK Group	\$ 920,000,000	Dec-19	Jun-24	Jun-25	University of Michigan Health resources
U-M Health Rogel Cancer Center Infrastructure Upgrades MA Engineering	\$ 10,400,000	Jun-24	Mar-26	Mar-26	University of Michigan Health resources
U-M Health A. Alfred Taubman Health Care Center Air Handling Unit Replacement Integrated Design Solutions	\$ 8,000,000	May-24	Mar-26	Mar-26	University of Michigan Health resources
U-M Health University Hospital Electrical Substation Replacement Stanley Consultants	\$ 11,700,000	Jul-22	Sep-24	Sep-24	University of Michigan Health resources
U-M Health University Hospital Pneumatic Tube Expansion Integrated Design Solutions	\$ 6,500,000	Sep-22	Jun-24	Jun-24	University of Michigan Health resources
<u>Dearborn</u> Renick University Center First Floor Renovations Neumann Smith	\$ 7,000,000	Mar-24	Dec-24	Dec-24	University of Michigan-Dearborn resources

Status as of June 21, 2024

<u>Project</u> <u>Flint</u>	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
College of Innovation & Technology Building Integrated Design Solutions	\$ 10,000,000	Mar-24	Sep-25	Mar-26	United States Department of Commerce Economic Development Administration Grant, Mott Foundation Grant, and University of Michigan-Flint gifts and resources
Electric Vehicle Center Battery Laboratory Expansion Leasehold Improvements	\$ 6,500,000	Feb-24	Dec-24	Dec-24	College of Engineering resources
Marsal Family School of Education at Marygrove Leasehold Improvements	\$ 12,750,000	Dec-23	Dec-24	Dec-24	Tenant improvement allowance and Marsal Family School of Education resources
New Central Campus Residential Development American Campus Communities (University's Project Management) Robert A.M. Stern Architects	\$ 631,000,000	Sep-23	Sep-26	Sep-26	Reserves and bond proceeds with debt service paid from Housing resources

Status as of June 21, 2024

Project	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
New Michigan Marching Band Practice Field American Campus Communities (University's Project Management) Robert A.M. Stern Architects	\$ 18,200,000	Feb-23	Aug-24	Aug-24	Reserves
U-M Health Clinical Expansion Project300 W. Michigan Avenue, Ypsilanti, MichiganLeasehold Improvements	\$ 35,400,000	Jan-23	Dec-23	Sep-24	Tenant improvement allowance and University of Michigan Health resources

THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

July 2024 NEW PROJECTS REPORT

Projects Starting Construction between \$500,000 and \$5,000,000 Since June 2024 Regents Report

Building Name	Project Description	Budget
2024 Asphalt Maintenance Program	Replaces, resurfaces and patches university owned roadways and parking lots on the Ann Arbor campus	\$ 1,550,000
U-M Health Northville Health Center	Renovate Central Sterile Processing department space	\$ 2,942,000
U-M Health Northville Health Center	Renovate exam rooms	\$ 2,955,000

THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

July 2024 COMPLETED PROJECTS REPORT Completed Projects between \$500,000 and \$5,000,000 Since June 2024 Regents Report

Building Name	Project Description	Budget
Walter E. Lay Automotive Laboratory	Automotive Research Center laboratory renovation	\$ 771,871
Literature, Science and the Arts Building	West side stair entry and canopy improvements	\$ 666,684
Modern Languages Building	Speech production laboratory renovation	\$ 504,277
Tunnel	Structural repair and waterproofing	\$ 506,524
U-M Health University Hospital South	Auditorium renovation with new audio visual system	\$ 542,796