THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the months of July and August 2013.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- · Vera B. Baits Houses II Renewal
- · Central Power Plant Distributed Control System Upgrades
- · East Quadrangle Renovation
- · Hutchins Hall and William W. Cook Legal Research Library Law School Renovation Phase II
- · The Lawyers' Club Building and John P. Cook Building Renovation
- · UMHHC A. Alfred Taubman Health Care Center Backfill Renovations (Levels 1 and 2)

Respectfully submitted,

Timothy P. Slottow

Executive Vice President and

Chief Financial Officer

September 2013 Attachment

<u>Project</u>	<u>P</u>	Proposed Project Budget	Source of Funds
Ann Arbor ARCHITECT APPOINTED Earl V. Moore Building Addition and Renovation Integrated Design Solutions	\$	23,270,000	Investment proceeds and gifts
Munger Graduate Residences Integrated Design Solutions in association with Hartman-Cox Architects	\$	185,000,000	Gift and Housing resources
WORKING DRAWINGS IN PREPARATION George Granger Brown Memorial Laboratories Renovation Integrated Design Solutions	\$	47,000,000	FY11 capital outlay request to the State of Michigan, investment proceeds, College of Engineering resources, and Office of the Provost resources
William L. Clements Library Infrastructure Improvements and Addition SmithGroupJJR	\$	16,800,000	Gifts and investment proceeds
East Hall Renovation for Department of Psychology UM-AEC	\$	4,600,000	College of Literature, Science, and the Arts resources
New Field Hockey Team Center, New Field Hockey Stadium, and Ocker Field Improvements Integrated Architecture	\$	13,500,000	Athletic Department resources and gifts

Project	Pı	Proposed roject Budget	Source of Funds
WORKING DRAWINGS IN PREPARATION North Campus Research Complex Building 80 Switchgear Replacement Harley Ellis Devereaux	\$	3,100,000	Medical School resources
North Hall Infrastructure Improvements SmithGroupJJR	\$	1,600,000	Investment proceeds
Power Center for the Performing Arts Improvements SmithGroupJJR	\$	1,500,000	Investment proceeds
School of Nursing New Building RDG Planning and Design	\$	50,000,000	Investment proceeds
A. Alfred Taubman Health Sciences Library Renovation TMP Architecture Inc. in conjunction with Ballinger	\$	55,000,000	Medical School resources
UMHHC 2205 Commonwealth Boulevard, Ann Arbor, Michigan Leasehold Improvements for Pediatric Speech Language Pathology, Physical Therapy, and Occupational Therapy	\$	3,600,000	Hospitals and Health Centers' resources
UMHHC Domino's Farms Leasehold Improvements for Wound Care Program Expansion ₁	\$	2,340,000	Hospitals and Health Centers' resources

Project	P	Proposed roject Budget	Source of Funds
WORKING DRAWINGS IN PREPARATION UMHHC University Hospital Critical Power Distribution Improvements exp US Services	\$	1,600,000	Hospitals and Health Centers' resources
Varsity Drive Building Dry Collections Relocation Renovations SmithGroupJJR	\$	27,450,000	College of Literature, Science, and the Arts resources
West Hall Renovation for the College of Literature, Science, and the Arts Quinn Evans Architects	\$	5,500,000	College of Literature, Science, and the Arts resources
West Quadrangle and Michigan Union-Cambridge House Renovation Integrated Design Solutions	\$	114,500,000	Housing resources
Wilpon Baseball and Softball Complex Site Improvements SmithGroupJJR	\$	2,550,000	Gifts and Athletic Department resources
Dearborn WORKING DRAWINGS IN PREPARATION Fairlane Center Renovations Integrated Design Solutions	\$	1,480,000	University of Michigan-Dearborn resources
Science Building and Computer Information Science Building Renovation SHW Group	\$	51,000,000	FY11 capital outlay request to the State of Michigan and University of Michigan–Dearborn resources

September 2013

Status as of August 9, 2013

Project	*	Proposed		Source of Funds
		<u>P</u>	roject Budget	
<u>Flint</u>				
WORKING DRAY	WINGS IN PREPARATION			
William R. Murch	ie Science Building Renovation	\$	22,170,000	FY11 capital outlay request to the State
SmithGroupJJR				of Michigan and University of
				Michigan-Flint resources

NEW CONSTRUCTION PROJECTS	Project Budget	Date Construction Started	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
Ann Arbor Vera B. Baits Houses II Renewal UM-AEC in collaboration with Fishbeck, Thompson, Carr & Huber	\$ 11,950,000	Dec-11	Sep-13	Aug-13	Housing resources
George Granger Brown Memorial Laboratories Mechanical Engineering Addition Perkins + Will and Integrated Design Solutions	\$ 46,000,000	Apr-12	Sep-14	Sep-14	College of Engineering resources, gifts, investment proceeds, and a construction grant from the National Institute of Standards and Technology
George Granger Brown Memorial Laboratories Room 2514 Renovation SmithGroupJJR	\$ 1,600,000	Jul-13	Mar-14	Mar-14	College of Engineering resources
Central Campus Area Utility Tunnel Replacement Fishbeck, Thompson, Carr & Huber	\$ 3,200,000	Apr-13	Dec-13	Dec-13	Utility resources
Central Power Plant Distributed Control System Upgrades Stanley Consultants	\$ 6,750,000	Jan-12	Dec-14	Jun-13	Utility resources
Central Power Plant Feed Water System Deaerator Upgrade Burns & McDonnell	\$ 5,750,000	Apr-13	Dec-14	Dec-14	Utility resources
College of Pharmacy Building Basement and First Floor Renovations SHW Group	\$ 2,600,000	Apr-13	Dec-13	Dec-13	College of Pharmacy resources

NEW CONSTRUCTION PROJECTS	Project Budget	Date Construction Started	Original Completion Date	Current Completion Date	Source of Funds
Martha Cook Building Fire Suppression System Installation Lord, Aeck & Sargent	\$ 2,300,000	Feb-13	Dec-13	Dec-13	Housing resources
East Quadrangle Renovation Integrated Design Solutions	\$ 116,000,000	Feb-12	Sep-13	Jul-13	Housing resources, College of Literature, Science, and the Arts resources, and investment proceeds
Hutchins Hall and William W. Cook Legal Research Library Law School Renovation Phase II SmithGroupJJR	\$ 7,000,000	Sep-12	Sep-13	Jul-13	Office of the Provost resources and Law School resources
Institute for Social Research Addition Lord, Aeck & Sargent	\$ 29,000,000	Aug-12	Sep-14	Sep-14	American Recovery and Reinvestment Act of 2009 grant from the National Institutes of Health, Office of the Provost resources, and Institute for Social Research resources
The Lawyers' Club Building and John P. Cook Building Renovation Hartman-Cox Architects and SmithGroupJJR	\$ 39,000,000	Apr-12	Sep-13	Jul-13	A gift, investment proceeds, and resources from the Lawyers Club of the University of Michigan
Lorch Hall Roof Replacement UM-AEC	\$ 1,150,000	May-13	Sep-13	Dec-13	General Fund resources

NEW CONSTRUCTION PROJECTS Mason Hall Angell Hall Courtyard Computing Site and Classroom Renovation UM-AEC	\$ Project Budget 4,440,000	Date Construction Started Apr-13	Original Completion <u>Date</u> Dec-13	Current Completion <u>Date</u> Dec-13	Source of Funds Investment proceeds and Office of the Provost resources
Michigan Stadium Bowl Painting Simpson Gumpertz & Heger	\$ 6,000,000	Mar-13	Sep-14	Sep-14	Athletic Department resources
Michigan Stadium Marquee TMP Architecture Inc.	\$ 2,800,000	Dec-12	Dec-13	Dec-13	Athletic Department resources
Modern Languages Building Elevator Replacement UM-AEC	\$ 1,200,000	Dec-12	Jun-14	Jun-14	General Fund resources
Earl V. Moore Building Roof Replacement UM-AEC	\$ 1,800,000	May-13	Dec-13	Dec-13	Investment proceeds
North Campus Research Complex Building 10 Air Handling Unit Replacement Harley Ellis Devereaux	\$ 4,300,000	Jul-13	Jun-14	Jun-14	Medical School resources
North Campus Research Complex Building 22 Electron Microbeam Analysis Laboratory Renovation SmithGroupJJR	\$ 4,375,000	Apr-13	Mar-14	Mar-14	College of Engineering resources and Medical School resources

NEW CONSTRUCTION PROJECTS	Project Budget	Date Construction Started	Original Completion <u>Date</u>	Current Completion Date	Source of Funds
Power Center for the Performing Arts Electrical System Improvements URS Corporation	\$ 2,000,000	Jan-13	Mar-14	Mar-14	General Fund resources
Regional Chiller Plant for South and West Quadrangles and the Michigan Union SmithGroupJJR in collaboration with Integrated Design Solutions	\$ 8,500,000	May-13	Sep-14	Sep-14	Housing resources
Glenn E. Schembechler Hall Entrance and Museum Renovation Integrated Architecture	\$ 9,000,000	Feb-13	Mar-14	Mar-14	Athletic Department resources and gifts
Softball Center New Facility Integrated Architecture	\$ 5,300,000	May-13	Mar-14	Mar-14	Athletic Department resources and gifts
South Quadrangle Renovation SmithGroupJJR	\$ 60,000,000	May-13	Sep-14	Sep-14	Housing resources
UMHHC I-275 Corridor Clinic Expansion Leasehold Improvements ₁	\$ 39,000,000	Mar-13	Mar-14	Mar-14	Hospitals and Health Centers' resources
UMHHC Cancer Center Backfill Renovations Ann Arbor Architects Collaborative	\$ 2,000,000	Apr-13	Jun-13	Dec-13	Hospitals and Health Centers' resources
UMHHC Livingston County Survival Flight Hangar Leasehold Improvements ₁	\$ 2,599,463	Nov-12	Sep-14	Sep-14	Hospitals and Health Centers' resources

NEW CONSTRUCTION PROJECTS		Project Budget	Date Construction Started	Original Completion Date	Current Completion Date	Source of Funds
UMHHC A. Alfred Taubman Health Care Ce Backfill Renovations (Levels 1 and 2) Harley Ellis Devereaux	enter	\$ 13,000,000	Sep-12	Jun-13	Aug-13	Hospitals and Health Centers' resources
UMHHC A. Alfred Taubman Health Care Ce Internal Medicine Renovation Niagara Murano	enter	\$ 7,500,000	Sep-12	Sep-13	Sep-13	Hospitals and Health Centers' resources
UMHHC University Hospital Communication Closet Upgrades MA Engineering	;	\$ 2,200,000	Jun-13	Jun-14	Jun-14	Hospitals and Health Centers' resources
UMHHC University Hospital Ethylene Oxide Sterilizers Replacement Project & Design Management	:	\$ 1,600,000	May-13	Dec-13	Dec-13	Hospitals and Health Centers' resources
UMHHC University Hospital and A. Alfred To Care Center Fire Alarm Upgrades UM-AEC	Γaubman Health	\$ 3,000,000	Oct-12	Sep-13	Sep-13	Hospitals and Health Centers' resources
Wall Street East Parking Structure Walker Parking Consultants and the Stecker McManus (S/L/A/M) Collaborative		\$ 34,000,000	May-13	Jun-14	Jun-14	Parking resources

September 2013

Status as of August 9, 2013

NEW CONSTRUCTION PROJECTS
Flint Central Energy Plant Boiler Replacement Peter Basso Associates
Northbank Center Elevator Replacement UM-AEC

¹ Project managed by lessor

Project Budget	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
\$ 2,500,000	Feb-13	Dec-13	Dec-13	University of Michigan–Flint resources
\$ 2,100,000	Feb-12	Sep-13	Sep-13	University of Michigan–Flint resources