

THE UNIVERSITY OF MICHIGAN  
REGENTS COMMUNICATION

ITEM FOR INFORMATION


Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of September 2022.

Also attached is the quarterly report on construction activities between \$500,000 and \$3,000,000 that were financially completed during the period of July 1 through September 30, 2022.

Respectfully submitted,

A handwritten signature in dark ink, appearing to read 'G. S. Chatas', is written over a horizontal line.

Geoffrey S. Chatas  
Executive Vice President and  
Chief Financial Officer

October 2022  
Attachment

**PROJECTS IN PLANNING**

October 2022

Status as of September 23, 2022

<b><u>Project</u></b>	<b><u>Proposed Project Budget</u></b>	<b><u>Source of Funds</u></b>
Ann Arbor <u>WORKING DRAWINGS IN PREPARATION</u>		
Center for Academic Innovation Leasehold Improvements	\$ 10,000,000	Tenant improvement allowance and reserves  Utilities resources
Central Power Plant Steam Pressure Regulator Valve System Stanley Consultants	\$ 3,800,000	
Environmental and Water Resources Engineering Building and George Granger Brown Memorial Laboratories Civil and Environmental Engineering Project  Harley Ellis Deveraux	\$ 5,150,000	College of Engineering resources
Edward and Rosalie Ginsberg Building SmithGroup Inc.	\$ 10,500,000	Gift
Hayward Street Geothermal Facility SmithGroup Inc. in association with Strategic Energy Solutions	\$ 20,000,000	Investment proceeds
Medical Science Unit I B and D Wings Renovation SmithGroup	\$ 42,000,000	Medical School resources
New Central Campus Recreation Building Replacement Integrated Design Solutions in association with the firm RDG Planning and Design	\$ 165,000,000	Reserves and Student Life Student Fee for Facility Renewal
New Building for the College of Pharmacy RDG Planning and Design	\$ 121,000,000	Office of the Provost resources, investment proceeds, and College of Pharmacy resources and gifts

## PROJECTS IN PLANNING

October 2022

Status as of September 23, 2022

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>WORKING DRAWINGS IN PREPARATION</u>		
Horace H. Rackham Educational Memorial 100 Farnsworth Street, Detroit Michigan Integrated Design Solutions in association with Quinn Evans	\$ 40,000,000	Investment proceeds
U-M Health University Hospital Pneumatic Tube Expansion Integrated Design Solutions	\$ 6,500,000	University of Michigan Health resources

# ACTIVE CONSTRUCTION PROJECTS

Status as of September 23, 2022

October 2022

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
<u>Ann Arbor</u>					
Chemistry Building and Willard H. Dow Laboratory East Campus Switching Station Upgrade Stanley Consultants Limited P.C.	\$ 4,400,000	Nov-21	Sep-23	Sep-23	Utilities resources
Dean Road Transportation Facility AECOM Great Lakes Inc.	\$ 39,000,000	Jan-21	Mar-22	Jan-23	Logistics, Transportation and Parking resources
East University Chiller Plant Chiller Replacement Tower, Pinkster, Titus Associates, Inc.	\$ 7,800,000	Dec-21	Sep-23	Sep-23	Utilities resources
Robben W. and Aldyth Fleming Administration Building Demolition Midwestern Consulting	\$ 3,400,000	May-22	Sep-22	Dec-22	Reserves
Leinweber Computer Science and Information Building Integrated Design Solutions in association with Pelli Clarke Pelli Architects as the design architect	\$ 145,000,000	May-22	Sep-25	Sep-25	FY20 Capital Outlay Request to the State of Michigan, Office of the Provost, College of Engineering, and School of Information resources
Michigan Stadium Scoreboard Replacement SmithGroup Inc.	\$ 41,000,000	Aug-22	Dec-23	Dec-23	Athletic Department resources

# ACTIVE CONSTRUCTION PROJECTS

Status as of September 23, 2022

October 2022

<u>Project</u>		<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Medical Science Research Buildings I, II, and III Installation of Back Up Generators Peter Basso Associates	\$	4,500,000	Jul-21	Dec-22	Dec-22	Medical School resources
New North Campus Undergraduate Housing Solomon Cordwell Buenz	\$	190,000,000	Jun-22			Student Life resources
Palmer Field Temporary Recreation Facility	\$	9,500,000	Jun-22	Dec-22	Dec-22	Reserves
President's Residence Infrastructure Renovation SmithGroup	\$	15,000,000	May-22	Sep-23	Sep-23	Reserves
Harold T. and Vivian B. Shapiro Library Third Floor Renovation Stantec Architecture, Inc.	\$	6,000,000	Mar-22	Mar-23	Mar-23	University Library gifts and resources and Office of the Provost resources
A. Alfred Taubman Biomedical Science Research Building Vivarium Expansion Lord Aeck Sargent	\$	19,000,000	Feb-21	Mar-22	Jan-23	Medical School resources
U-M Health Brighton Center for Specialty Care Linear Accelerator Expansion Integrated Design Solutions	\$	10,000,000	Jul-22	Jun-23	Jun-23	University of Michigan Health resources
U-M Health Brighton Center for Specialty Care Shell Space Utilization for New Operating Rooms Integrated Design Solutions	\$	13,000,000	Aug-22	Jun-23	Jun-23	University of Michigan Health resources

# ACTIVE CONSTRUCTION PROJECTS

Status as of September 23, 2022

October 2022

<u>Project</u>		<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
U-M Health Samuel and Jean Frankel Cardiovascular Center Positron Emission Tomography/Computed Tomography Scanner Project Niagara Murano LLC	\$	7,400,000	Feb-22	Dec-22	Dec-22	University of Michigan Health resources
U-M Health C.S Mott Children's and Von Voigtlander Women's Hospitals Emergency and Psychiatric Services Renovation Integrated Design Solutions	\$	5,800,000	Mar-22	Mar-23	Mar-23	University of Michigan Health resources
U-M Health Clinical Pathology Laboratories North Campus Research Complex Buildings (completed) University Hospital and University Hospital South (remaining work) Harley Ellis Devereaux	\$	160,000,000	Sep-16	Sep-19	Sep-19 Dec-23	University of Michigan Health resources
U-M Health The Pavilion HOK Group Inc.	\$	920,000,000	Dec-19	Jun-24	Jun-25	University of Michigan Health resources
U-M Health 7300 West Joy Road, Dexter, Michigan Specialty Pharmacy Expansion	\$	52,000,000	Jun-22	Jun-23	Jun-23	University of Michigan Health resources
U-M Health University Hospital Air Handling Unit Replacement MA Engineering	\$	3,900,000	Dec-21	Sep-22	Jan-23	Insurance funds

## ACTIVE CONSTRUCTION PROJECTS

Status as of September 23, 2022

October 2022

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
U-M Health University Hospital Electrical Substation Replacement Stanley Consultants	\$ 11,700,000	Jul-22	Sep-24	Sep-24	University of Michigan Health resources

**THE UNIVERSITY OF MICHIGAN  
REGENTS COMMUNICATION**

**REGENTS QUARTERLY REPORT**  
Completed Projects between \$500,000 and \$3,000,000  
July 1 through September 30

<b><u>Building Name</u></b>	<b><u>Project Description</u></b>		<b><u>Final Cost</u></b>
Alumni Center and Michigan League	Substation replacement	\$	2,352,046
Medical Science Unit II	South elevator replacement	\$	662,056
North Campus Research Complex Building 28	2nd floor support lab fume hoods activation and electrical outlets	\$	662,056
South Fifth Avenue	Site demolition and utility disconnect	\$	657,873
U-M Health Chelsea Health Care Center	Ambulatory care unit renovation	\$	1,586,816
U-M Health C.S Mott Children's and Von Voigtlander Women's Hospitals	Radiology Department music therapy renovation	\$	1,265,797
U-M Health A. Alfred Taubman Health Care Center	Elevator controls replacement in 4 elevators	\$	1,640,532