#### THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

#### **ITEM FOR INFORMATION**

Received by the Regents December 17, 2009

Subject: Plant Extension

#### Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of November 2009.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- UMHHC A. Alfred Taubman Health Care Center Second Level Clinic Entry
- UMHHC University Hospital Positron Emission Tomography/Computed Tomography Scanner Expansion

In addition, the project listed below has been removed because the project has been cancelled.

 Molecular and Behavioral Neuroscience Institute Building First Level Laboratory Renovations

Respectfully submitted,

Timothy P. Slottow Executive Vice President and Chief Financial Officer

December 2009 Attachment

## PROJECTS IN PLANNING

December 2009

Status as of November 20, 2009

Project	Proposed Project Budget		Source of Funds
Ann Arbor ARCHITECT APPOINTED George Granger Brown Memorial Laboratories Mechanical Engineering Addition Perkins+Will and Integrated Design Solutions, LLC	\$	56,000,000	College of Engineering resources, gifts, investment proceeds, and a construction grant from the National Institute of Standards and Technology through the American Recovery and Reinvestment Act of 2009
WORKING DRAWINGS IN PREPARATION Administrative Services Building Substation Replacement SHW Group	\$	2,000,000	Investment proceeds
François-Xavier Bagnoud Building Ultra-Low Vibration Laboratory Harley Ellis Deveraux	\$	5,300,000	College of Engineering resources
Building Access Control Project UM-AEC	\$	9,000,000	Investment proceeds
Central Power Plant Water Treatment System Improvements UM-AEC	\$	2,600,000	Utility resources.
Chemistry Building and Willard H. Dow Laboratory Chiller Replacement UM-AEC	\$	1,500,000	General Fund resources

## PROJECTS IN PLANNING

December 2009

Status as of November 20, 2009

.

Project	l	<u>Proposed</u> Project Budget	Source of Funds
WORKING DRAWINGS IN PREPARATION Couzens Hall Renovation Integrated Design Solutions, LLC	\$	49,000,000	Housing resources and investment proceeds
Edward Henry Kraus Building Biology Laboratory Renovations UM-AEC	\$	2,200,000	College of Literature, Science, and the Arts resources
Kresge Complex Demolition SmithGroup	\$	9,700,000	Medical School resources
Player Development Center for Intercollegiate Basketball Jickling Lyman Powell Associates, Inc.	\$	23,200,000	Athletic Department resources and gifts
UMHHC C. S. Mott Children's and Women's Hospitals Replacement Project Shell Space Completion Project HKS Architects, P.C.	\$	231,000,000	Hospitals and Health Centers' resources
UMHHC East Ann Arbor Health and Geriatrics Center Renovations for New Infusion Suite Hobbs and Black Associates, Inc.	\$	1,500,000	Hospitals and Health Centers' resources
UMHHC University Hospital Central Sterile Supply Expansion Hobbs and Black Associates, Inc.	\$	6,900,000	Hospitals and Health Centers' resources

.

# PROJECTS IN PLANNING

December 2009

Status as of November 20, 2009

Source of Funds Proposed Project Project Budget WORKING DRAWINGS IN PREPARATION 4,000,000 Hospitals and Health Centers' UMHHC University Hospital \$ Emergency Power System Improvements resources X-nth, Inc. University Stores and Alexander G. Ruthven Museums 20,000,000 Investment proceeds \$ Building Museum of Zoology Collection Relocation and Renovations including Alexander G. Ruthven Museums Building Fire Detection and Fire Alarm System SmithGroup **Business and Finance resources** Wolverine Tower \$ 6,300,000 **Renovations for Business and Finance** UM-AEC

.

	NEW C	ONSTRUCTION December 2009	NEW CONSTRUCTION PROJECTS December 2009	S	Sta	Status as of November 20, 2009
NEW CONSTRUCTION PROJECTS	H	Project Budget	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
<u>Ann Arbor</u> Central Power Plant Replacement Steam Turbine UM-AEC	\$	2,000,000	Jul-08	Dec-09	Dec-09	Utility resources
William W. Cook Legal Research Library Elevator Replacement UM-AEC	\$	1,800,000	Feb-09	Jun-10	Jun-10	Investment proceeds
Engineering Programs Building Addition Integrated Design Solutions, LLC	\$	4,800,000	Sep-09	Dec-10	Dec-10	College of Engineering resources
Environmental and Water Resources Engineering Building Research Laboratories for Civil and Environmental Engineering UM-AEC	$\boldsymbol{\omega}$	1,200,000	May-09	Dec-09	Dec-09	College of Engineering resources
Thomas Francis, Jr., Public Health Building Elevator Replacement UM-AEC	\$	1,500,000	Sep-08	Mar-10	Mar-10	General Fund resources
Thomas Francis, Jr., Public Health Building Infrastructure and Finishes Renewal Integrated Design Solutions, LLC	Ś	9,475,000	Apr-09	Dec-11	Dec-11	School of Public Health resources and investment proceeds

December 2009

Status as of November 20, 2009

-

.

			Date Construction	Original Completion	Current Completion	
NEW CONSTRUCTION PROJECTS	Ī	Project Budget	Started	Date	Date	Source of Funds
Intercollegiate Soccer Stadium Jickling Lyman Powell Associates, Inc.	\$	6,000,000	Oct-09	Dec-10	Dec-10	Athletic Department resources and gifts
W.K. Kellogg Institute and Dental Building Information Technology Infrastructure Upgrade UM-AEC	\$	4,500,000	Feb-09	Sep-10	Sep-10	Investment proceeds
Law School Academic Building and Hutchins Hall Law School Commons Addition Hartman-Cox in association with Integrated Design Solutions, LLC	\$	102,000,000	Jun-09	Jun-12	Jun-12	Gifts, investment proceeds, and Law School resources
Clarence Cook Little Science Building Third and Fifth Floor Geology Laboratories and Offices UM-AEC	\$	1,200,000	Sep-09	Jun-10	Jun-10	College of Literature, Science, and the Arts resources
Michigan Stadium Renovation and Expansion Project HNTB Michigan Architecture, Inc.	\$	226,000,000	Jul-07	Dec-10	Dec-10	Athletic Department resources and gifts
Michigan Wrestling Center Jickling Lyman Powell Associates, Inc.	\$	5,500,000	Oct-08	Dec-09	Dec-09	Athletic Department resources and gifts
Earl V. Moore Building Infrastructure Improvements SHW Group	\$	5,000,000	Feb-09	Dec-09	Dec-09	Investment proceeds and Utility resources

.

-

-

December 2009

Status as of November 20, 2009

			Date Construction	Original Completion	Current Completion	
NEW CONSTRUCTION PROJECTS	Ī	Project Budget	Started	Date	Date	Source of Funds
North Campus Switch Station Transformer Upgrades DTE Energy	\$	3,800,000	Aug-09	Feb-10	Feb-10	Utility resources
North Quad Residential and Academic Complex Einhorn Yaffee Prescott	\$	175,000,000	Dec-06	Sep-10	Sep-10	Resources from University Housing, the Provost Office, the College of Literature, Science, and the Arts, and investment proceeds
Alexander G. Ruthven Museums Building Elevator Replacement UM-AEC	\$	1,500,000	Feb-09	Mar-10	Mar-10	General Fund Resources
Thompson Street Parking Structure Addition Carl Walker Inc.	\$	15,700,000	Apr-09	Dec-10	Dec-10	Parking resources and investment proceeds
Towsley Center for Children Replacement Facility Integrated Design Solutions, LLC	\$	8,000,000	Aug-08	Dec-09	Dec-09	Investment proceeds
UMHHC Cancer Center Infusion Expansion Ann Arbor Architects Collaborative	\$	1,160,000	Oct-09	Mar-10	Mar-10	Hospitals and Health Centers' resources
UMHHC Data Center Project X-nth, Inc.	\$	50,900,000	Oct-08	Jun-10	Jun-10	Hospitals and Health Centers' resources

.

December 2009

Status as of November 20, 2009

..

NEW CONSTRUCTION PROJECTS	Ţ	Project Budget	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
UMHHC Eye Center Expansion TSA of Massachusetts, LLP	\$	132,000,000	Jan-07	Mar-10	Mar-10	Hospitals and Health Centers' and Medical School resources and gifts
UMHHC C. S. Mott Children's and Women's Hospitals Replacement Project HKS Architects, P.C.	\$	523,000,000	Feb-07	Jun-11	Jun-12	Hospitals and Health Centers' resources and gifts
UMHHC A. Alfred Taubman Health Care Center Registration Area Renovations on Levels 1–3 Ann Arbor Architects Collaborative	\$	1,390,000	Jan-09	Dec-10	Dec-10	Hospitals and Health Centers' resources
UMHHC A. Alfred Taubman Health Care Center Second Level Clinic Entry Renovations Integrated Design Solutions, LLC	\$	4,482,000	Aug-08	Dec-09	Oct-09	Hospitals and Health Centers' resources
UMHHC University Hospital Inpatient Adult Psychiatry Renovation Hobbs and Black Associates, Inc.	\$	3,150,000	Aug-09	Dec-10	Dec-10	Hospitals and Health Centers' resources
UMHHC University Hospital Air Handling Upgrades MA Engineering	\$	2,500,000	Feb-09	Mar-10	Mar-10	Hospitals and Health Centers' resources
UMHHC University Hospital Inpatient Bed Expansion – Unit 7A Integrated Design Solutions, LLC	\$	4,200,000	Apr-09	Dec-09	Dec-09	Hospitals and Health Centers' resources

7

.

December 2009

Status as of November 20, 2009

NEW CONSTRUCTION PROJECTS	<u>Pr</u>	oject Budget	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
UMHHC University Hospital Positron Emission Tomography/Computed Tomography Scanner Expansion Integrated Design Solutions, LLC	\$	4,500,000	May-09	Dec-09	Oct-09	Hospitals and Health Centers' resources
UMHHC University Hospital Process Chilled Water Expansion and New Cooling Tower Integrated Design Solutions, LLC	\$	3,250,000	May-09	Jun-10	Jun-10	Hospitals and Health Centers' resources

<sup>1</sup> Project managed by lessor

.

<sup>2</sup> Project managed by UMHHC

.