

THE UNIVERSITY OF MICHIGAN  
REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

The majority of projects in planning have been paused to reduce expense in design and subsequent construction. These projects will be re-evaluated along with the university's financial condition.

Construction activities on University of Michigan projects continued as shown on the attached schedules during the months of October and November 2020.

Respectfully submitted,



---

Kevin P. Hegarty  
Executive Vice President and  
Chief Financial Officer

December 2020  
Attachment

# PROJECTS IN PLANNING

December 2020

Status as of October 23, 2020

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>Ann Arbor</u>		
<u>ARCHITECT APPOINTED</u>		
Bob and Betty Beyster Building Addition Integrated Design Solutions in association with Pelli Clarke Pelli Architects as the design architect	\$ 145,000,000	FY20 Capital Outlay Request to the State of Michigan, Office of the Provost, College of Engineering, and School of Information Resources
New Central Campus Recreation Building Replacement Integrated Design Solutions in association with the firm RDG Planning and Design	\$ 150,000,000	Investment proceeds, gifts, and Student Life Student Fee for Facility Renewal
New Building for the College of Pharmacy RDG Planning and Design	\$ 121,000,000	Office of the Provost resources, investment proceeds, and College of Pharmacy resources and gifts
<u>WORKING DRAWINGS IN PREPARATION</u>		
Bonisteel Boulevard Water Main and Road Reconstruction Fishbeck, Thompson, Carr & Huber Inc.	\$ 5,000,000	Investment proceeds and Utilities resources
Central Power Plant Steam Pressure Regulator Valve System Stanley Consultants	\$ 3,800,000	Utilities resources
Dean Road Transportation Facility AECOM Great Lakes Inc.	\$ 39,000,000	Logistics, Transportation and Parking resources
Michigan Medicine Rogel Cancer Center Exterior Improvements SME	\$ 4,550,000	Health System resources and General Fund resources

**PROJECTS IN PLANNING**

December 2020

Status as of October 23, 2020

<b><u>Project</u></b>	<b><u>Proposed Project Budget</u></b>	<b><u>Source of Funds</u></b>
<b><u>WORKING DRAWINGS IN PREPARATION</u></b>		
Michigan Medicine A. Alfred Taubman Health Care Center Renovations for Internal Medicine Integrated Design Solutions	\$ 9,000,000	Medical School resources and Health System resources
Michigan Medicine University Hospital South Roof Replacement Niagara Murano LLC	\$ 7,300,000	Health System resources
A. Alfred Taubman Biomedical Science Research Building Vivarium Expansion Lord Aeck Sargent	\$ 19,000,000	Medical School resources

## ACTIVE CONSTRUCTION PROJECTS

Status as of October 23, 2020

December 2020

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
<u>Ann Arbor</u>					
Alumni Center Renovation Integrated Design Solutions	\$ 8,900,000	Jun-19	Dec-20	Dec-20	Alumni Association of the University of Michigan gifts and resources
Catherine Street Area Utility Infrastructure Upgrades Commonwealth Associates Inc.	\$ 3,800,000	Jan-20	Jun-20	Sep-21	Utilities resources
Central Power Plant 13,200 Volt Switchgear Upgrade Black & Veatch	\$ 23,000,000	Aug-19	Mar-19	Dec-20	Utilities resources
Central Power Plant Expansion Black & Veatch	\$ 80,000,000	Mar-19	Mar-21	Mar-21	Utilities resources
W.K. Kellogg Institute and Dental Building Expansion and Renovation SmithGroupJJR	\$ 140,000,000	Dec-18	Jun-22	Jun-22	FY17 Capital Outlay Request to the State of Michigan, Office of the Provost resources, School of Dentistry resources, and investment proceeds
Detroit Observatory Classroom and Accessibility Addition Harley Ellis Devereaux	\$ 10,000,000	Jul-19	Dec-20	Dec-20	Bentley Historical Library gifts and resources and investment proceeds

## ACTIVE CONSTRUCTION PROJECTS

Status as of October 23, 2020

December 2020

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Ford Motor Company Robotics Building Harley Ellis Devereaux	\$ 75,000,000	Mar-18	Mar-20	Jan-21	College of Engineering resources, gifts, and a lump sum contribution by Ford Motor Company
Hutchins Hall Auditorium 100 Renovation Integrated Design Solutions Inc.	\$ 4,800,000	Mar-20	Mar-21	Mar-21	Law School resources and Office of the Provost resources
Edward Henry Kraus Building Renovation and Addition Ballinger	\$ 120,000,000	Sep-18	Dec-20	Dec-20	Office of the Provost resources
Ann and Robert H. Lurie Biomedical Engineering Building First Floor Renovations Integrated Design Solutions	\$ 4,900,000	Jan-20	Jun-21	Jun-21	College of Engineering resources
Medical Campus Utility Infrastructure Upgrades Fishbeck, Thompson, Carr & Huber Inc.	\$ 4,850,000	Jul-20	Dec-21	Dec-21	Utilities resources
Michigan Medicine Clinical Inpatient Tower As of May 2020, limited work to allow for a long-term pause HOK Group Inc.	\$ 920,000,000	Dec-19	Jun-24	TBD	Health System resources
Michigan Medicine Eisenhower Corporate Park West HomeMed Pharmacy Clean Room Renovations Integrated Design Solutions	\$ 4,200,000	Jul-19	Jun-20	Dec-20	Health System resources

## ACTIVE CONSTRUCTION PROJECTS

Status as of October 23, 2020

December 2020

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Michigan Medicine Clinical Pathology Laboratories North Campus Research Complex Buildings (completed) University Hospital and University Hospital South (remaining work) Harley Ellis Devereaux	\$ 160,000,000	Sep-16	Sep-19	Sep-19  Dec-23	Health System resources
Michigan Medicine A. Alfred Taubman Health Care Center Air Handling Equipment Replacement Integrated Design Solutions	\$ 5,000,000	Jun-19	Sep-20	Dec-20	Health System resources
New Dance Building TMP Architecture Inc.	\$ 19,000,000	Sep-19	Jun-21	Jun-21	Investment proceeds and School of Music, Theatre and Dance gifts and resources
Central Campus Classroom Building and the Alexander G. Ruthven Building Renovation and Addition Harley Ellis Devereaux as the architect of record and the Stecker Labau Arneill McManus Collaborative as the design architect	\$ 150,000,000	Dec-18	Dec-21	Dec-21	Investment proceeds
South University Pavement and Utility Improvements OHM	\$ 9,000,000	Feb-20	Mar-21	Mar-21	City of Ann Arbor resources and Utilities resources
Wall Street West Parking Structure Walker Consultants	\$ 39,500,000	May-19	Dec-20	Dec-20	Logistics, Transportation and Parking resources

**ACTIVE CONSTRUCTION PROJECTS**

Status as of October 23, 2020

December 2020

<b><u>Project</u></b>	<b><u>Project Budget</u></b>	<b><u>Date Construction Started</u></b>	<b><u>Original Completion Date</u></b>	<b><u>Current Completion Date</u></b>	<b><u>Source of Funds</u></b>
<b><u>Dearborn</u></b>					
Engineering Lab Building Replacement SmithGroupJJR	\$ 90,000,000	May-18	Sep-20	Nov-20	FY17 Capital Outlay Request to the State of Michigan and University of Michigan-Dearborn resources
<b><u>Flint</u></b>					
University of Michigan-Flint William S. White Building Classroom Renovation Neumann/Smith Architecture	\$ 3,400,000	Jul-20	Mar-21	Mar-21	University of Michigan-Flint resources
William R. Murchie Science Building Expansion Harley Ellis Devereaux	\$ 39,000,000	Mar-19	Mar-20	Dec-20	FY17 Capital Outlay Request to the State of Michigan and University of Michigan-Flint resources