# THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

#### **ITEM FOR INFORMATION**

**Subject**: Plant Extension

**Background and Summary:** 

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of November 2022.

Respectfully submitted,

Geoffrey S. Chatas

Executive Vice President and Chief Financial Officer

December 2022 Attachment

## PROJECTS IN PLANNING

<u>Project</u>	<u>Proposed</u> oject Budget	Source of Funds		
Ann Arbor WORKING DRAWINGS IN PREPARATION Central Power Plant Steam Pressure Regulator Valve System Stanley Consultants	\$ 3,800,000	Utilities resources		
Edward and Rosalie Ginsberg Building SmithGroup Inc.	\$ 10,500,000	Gift		
Hayward Street Geothermal Facility SmithGroup Inc. in association with Strategic Energy Solutions	\$ 20,000,000	Investment proceeds		
Medical Science Unit I B and D Wings Renovation SmithGroup	\$ 42,000,000	Medical School resources		
New Central Campus Recreation Building Replacement Integrated Design Solutions in association with the firm RDG Planning and Design	\$ 165,000,000	Reserves and Student Life Student Fee for Facility Renewal		
New Building for the College of Pharmacy RDG Planning and Design	\$ 141,000,000	Reserves and gifts		
Horace H. Rackham Educational Memorial 100 Farnsworth Street, Detroit Michigan Integrated Design Solutions in association with Quinn Evans	\$ 40,000,000	Investment proceeds		

Project Ann Arbor	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
Center For Academic Innovation Leaseholds Improvements	\$ 10,000,000	Oct-22	Sep-23	Sep-23	Tenant improvement allowance and reserves
Chemistry Building and Willard H. Dow Laboratory East Campus Switching Station Upgrade Stanley Consultants Limited P.C.	\$ 4,400,000	Nov-21	Sep-23	Sep-23	Utilities resources
Environmental and Water Resources Engineering Building and George Granger Brown Memorial Laboratories Civil and Environmental Engineering Project Harley Ellis Deveraux	\$ 5,150,000	Sep-22	Dec-23	Dec-23	College of Engineering resources
Dean Road Transportation Facility AECOM Great Lakes Inc.	\$ 39,000,000	Jan-21	Mar-22	Jan-23	Logistics, Transportation and Parking resources
East University Chiller Plant Chiller Replacement Tower, Pinkster, Titus Associates, Inc.	\$ 7,800,000	Dec-21	Sep-23	Sep-23	Utilities resources
Robben W. and Aldyth Fleming Administration Building Demolition Midwestern Consulting	\$ 3,400,000	May-22	Sep-22	Dec-22	Reserves

Project Leinweber Computer Science and Information Building \$ Integrated Design Solutions in association with Pelli Clarke Pelli Architects as the design architect	Project <u>Budget</u> 145,000,000	Date Construction <u>Started</u> May-22	Original Completion <u>Date</u> Sep-25	Current Completion <u>Date</u> Sep-25	Source of Funds FY20 Capital Outlay Request to the State of Michigan, Office of the Provost, College of Engineering, and School of Information resources
Michigan Stadium \$ Scoreboard Replacement SmithGroup Inc.	41,000,000	Aug-22	Dec-23	Dec-23	Athletic Department resources
Medical Science Research Buildings I, II, and III Installation of Back Up Generators Peter Basso Associates	4,500,000	Jul-21	Dec-22	Dec-22	Medical School resources
New North Campus Undergraduate Housing Solomon Cordwell Buenz	190,000,000	Jun-22			Student Life resources
Palmer Field Temporary Recreation Facility \$	9,500,000	Jun-22	Dec-22	Dec-22	Reserves
President's Residence \$ Infrastructure Renovation SmithGroup	15,000,000	May-22	Sep-23	Sep-23	Reserves
Harold T. and Vivian B. Shapiro Library Third Floor Renovation Stantec Architecture, Inc.	6,000,000	Mar-22	Mar-23	Mar-23	University Library gifts and resources and Office of the Provost resources

Project A. Alfred Taubman Biomedical Science Research Building Vivarium Expansion Lord Aeck Sargent	\$	<b>Project <u>Budget</u></b> 19,000,000	Date Construction Started Feb-21	Original Completion <u>Date</u> Mar-22	Current Completion <u>Date</u> Jan-23	Source of Funds Medical School resources
U-M Health Brighton Center for Specialty Care Linear Accelerator Expansion Integrated Design Solutions	\$	10,000,000	Jul-22	Jun-23	Jun-23	University of Michigan Health resources
U-M Health Brighton Center for Specialty Care Shell Space Utilization for New Operating Rooms Integrated Design Solutions	\$	13,000,000	Aug-22	Jun-23	Jun-23	University of Michigan Health resources
U-M Health Samuel and Jean Frankel Cardiovascular Center Positron Emission Tomography/Computed Tomography Scanner Project Niagara Murano LLC	\$ y	7,400,000	Feb-22	Dec-22	Dec-22	University of Michigan Health resources
U-M Health C.S Mott Children's and Von Voigtlander Women's Hospitals Emergency and Psychiatric Services Renovation Integrated Design Solutions	\$	5,800,000	Mar-22	Mar-23	Mar-23	University of Michigan Health resources
U-M Health Clinical Pathology Laboratories North Campus Research Complex Buildings (completed) University Hospital and University Hospital South (remaining work) Harley Ellis Devereaux	\$	160,000,000	Sep-16	Sep-19	Sep-19 Dec-23	University of Michigan Health resources

Project	Project Budget	Date Construction Started	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
U-M Health The Pavilion HOK Group Inc.	\$ 920,000,000		Jun-24	Jun-25	University of Michigan Health resources
U-M Health 7300 West Joy Road, Dexter, Michigan Specialty Pharmacy Expansion	\$ 52,000,000	Jun-22	Jun-23	Jun-23	University of Michigan Health resources
U-M Health University Hospital Air Handling Unit Replacement MA Engineering	\$ 3,900,000	Dec-21	Sep-22	Jan-23	Insurance funds
U-M Health University Hospital Electrical Substation Replacement Stanley Consultants	\$ 11,700,000	Jul-22	Sep-24	Sep-24	University of Michigan Health resources
U-M Health University Hospital Pneumatic Tube Expansion Integrated Design Solutions	\$ 6,500,000	Sep-22	Jun-24	Jun-24	University of Michigan Health resources