

THE UNIVERSITY OF MICHIGAN
REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of October 2011.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- Crisler Arena Renovation
- Edward Henry Kraus Building Molecular, Cellular and Developmental Biology Laboratory Renovations
- Law School Academic Building and Hutchins Hall Law School Commons Addition
- Player Development Center for Intercollegiate Basketball
- UMHHC University Hospital Emergency Power System Improvements
- Wolverine Tower Renovations for Business and Finance

Respectfully submitted,



Timothy P. Slotow
Executive Vice President and
Chief Financial Officer

November 2011
Attachment

PROJECTS IN PLANNING

November 2011

Status as of October 14, 2011

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>Ann Arbor</u>		
<u>ARCHITECT APPOINTED</u>		
George Granger Brown Memorial Laboratories Renovation Integrated Design Solutions LLC	\$ 47,000,000	FY11 capital outlay request to the State of Michigan, investment proceeds and resources from the College of Engineering and the Office of the Provost
East Quadrangle Renovation Integrated Design Solutions LLC	\$ 116,000,000	Housing resources, College of Literature, Science, and the Arts resources, and investment proceeds
Fuller Road Station Walker Parking Consultants	\$ 46,550,000	City of Ann Arbor and Parking resources
The Lawyers' Club Building and John P. Cook Building Renovation Hartman-Cox Architects and SmithGroup	\$ 39,000,000	A gift, investment proceeds, and resources from the Lawyers Club of the University of Michigan
<u>WORKING DRAWINGS IN PREPARATION</u>		
George Granger Brown Memorial Laboratories Mechanical Engineering Addition Perkins+Will and Integrated Design Solutions LLC	\$ 46,000,000	College of Engineering resources, gifts, investment proceeds, and a construction grant from the National Institute of Standards and Technology
Central Power Plant Distributed Control System Upgrades Stanley Consultants	\$ 6,750,000	Utility resources

PROJECTS IN PLANNING

November 2011

Status as of October 14, 2011

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>WORKING DRAWINGS IN PREPARATION</u>		
Crisler Arena Expansion TMP Architecture and Sink Combs Dethlefs	\$ 52,000,000	Athletic Department resources
Institute for Social Research Addition Lord, Aeck & Sargent Inc.	\$ 23,000,000	American Recovery and Reinvestment Act of 2009 grant from the National Institutes of Health, Office of the Provost resources, and Institute for Social Research resources
North Hall Infrastructure Improvements SmithGroup	\$ 1,600,000	Investment proceeds
UMHHC C. S. Mott Children's and Von Voigtlander Women's Hospitals Cardiac Catheterization Laboratory Fishbeck, Thompson, Carr & Huber Inc.	\$ 3,450,000	Hospitals and Health Centers' resources
UMHHC Domino's Farms Leasehold Improvements for Sleep Disorders Center ¹	\$ 3,197,000	Hospitals and Health Centers' resources
UMHHC Med Inn Electrical Substation and Riser Upgrades Berbiglia Associates Inc.	\$ 1,500,000	Hospitals and Health Centers' resources

PROJECTS IN PLANNING

November 2011

Status as of October 14, 2011

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>WORKING DRAWINGS IN PREPARATION</u>		
UMHHC Parkview Medical Center and Scott and Amy Prudden Turner Memorial Clinic Building Demolition Project SmithGroup	\$ 5,000,000	Hospitals and Health Centers' resources
University of Michigan Hospitals and Health Center River Place Offices ¹ Leasehold Improvements for Ophthalmology	\$ 1,148,000	Hospitals and Health Centers' resources
Yost Ice Arena Seating Replacement and Fan Amenities Improvement Rossetti Architecture Inc.	\$ 14,000,000	Athletic Department resources
 <u>Dearborn</u>		
<u>ARCHITECT APPOINTED</u>		
Science Building and Computer Information Science Building Renovation SHW Group	\$ 51,000,000	FY11 capital outlay request to the State of Michigan and University of Michigan–Dearborn resources
 <u>Flint</u>		
<u>ARCHITECT APPOINTED</u>		
William R. Murchie Science Building Renovation SmithGroup	\$ 22,170,000	FY11 capital outlay request to the State of Michigan and University of Michigan–Flint resources
 <u>WORKING DRAWINGS IN PREPARATION</u>		
Northbank Center Elevator Replacement UM-AEC	\$ 2,100,000	University of Michigan–Flint resources

¹ Project managed by lessor

NEW CONSTRUCTION PROJECTS

November 2011

Status as of October 14, 2011

<u>NEW CONSTRUCTION PROJECTS</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
<u>Ann Arbor</u>					
Alice Crocker Lloyd Hall Renovation Integrated Design Solutions LLC	\$ 56,000,000	Feb-11	Sep-12	Sep-12	Housing resources
Beal Avenue Water Main and North Campus Storm Relief System Upgrades UM-AEC and Hubbell, Roth & Clark Inc.	\$ 2,200,000	Jul-11	Jun-12	Jun-12	Utility resources
Burton Memorial Tower Façade and Bell Tower Repairs Simpson Gumpertz & Heger Inc.	\$ 1,600,000	Sep-10	Dec-11	Dec-11	General Fund resources
Central Campus Area Utility Tunnel Refurbishment Fishbeck, Thompson, Carr & Huber Inc.	\$ 2,550,000	Mar-11	Mar-12	Mar-12	Utility resources
Crisler Arena Renovation TMP Architecture and Sink Combs Dethlefs	\$ 23,000,000	Dec-10	Mar-12	Sep-11	Athletic Department resources
Institute for Social Research Wing One Fire Suppression System UM-AEC	\$ 1,500,000	Jun-11	Jun-12	Jun-12	Institute for Social Research resources and Office of the Provost resources
Edward Henry Kraus Building Molecular, Cellular and Developmental Biology Laboratory Renovations UM-AEC	\$ 1,700,000	Mar-11	Dec-11	Oct-11	College of Literature, Science, and the Arts resources

NEW CONSTRUCTION PROJECTS

November 2011

Status as of October 14, 2011

<u>NEW CONSTRUCTION PROJECTS</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Law School Academic Building and Hutchins Hall Law School Commons Addition Hartman-Cox and Integrated Design Solutions LLC	\$ 102,000,000	Jun-09	Jun-12	Sep-11	Gifts, investment proceeds, and Law School resources
Clarence Cook Little Science Building Geological Sciences Laboratory Renovations UM-AEC	\$ 2,000,000	Apr-11	Dec-11	Dec-11	College of Literature, Science, and the Arts resources
Medical Science Unit II Integrative Physiology Department Renovations UM-AEC	\$ 2,000,000	Aug-11	Jun-12	Jun-12	Medical School resources
Michigan Memorial Phoenix Laboratory Addition and Second Floor Renovation Lord, Aeck & Sargent Inc.	\$ 11,100,000	Aug-11	Jun-13	Jun-13	Investment proceeds, Office of the Vice President of Research resources, and College of Engineering resources
North Campus Research Complex Building 16 Renovation for Health Services Research SmithGroup	\$ 13,700,000	Aug-11	Jun-12	Jun-12	Medical School resources
North Campus Support Facility Integrated Design Solutions LLC	\$ 6,200,000	Aug-11	Jun-12	Jun-12	Investment proceeds
Player Development Center for Intercollegiate Basketball Jickling Lyman Powell Associates Inc.	\$ 23,200,000	Apr-10	Dec-11	Oct-11	Athletic Department resources and gifts

NEW CONSTRUCTION PROJECTS

November 2011

Status as of October 14, 2011

<u>NEW CONSTRUCTION PROJECTS</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
UMHHC Eisenhower Corporate Park West University of Michigan Orthotics and Prosthetics Center Expansion A3C Collaborative Architecture	\$ 1,300,000	Aug-11	Jun-12	Jun-12	Hospitals and Health Centers' resources
UMHHC C. S. Mott Children's and Women's Hospitals Replacement Project HKS Architects PC	\$ 523,000,000	Feb-07	Jun-11	Dec-11	Hospitals and Health Centers' resources and gifts
UMHHC C. S. Mott Children's and Women's Hospitals Replacement Project Shell Space Completion Project HKS Architects PC	\$ 231,000,000	Oct-10	Dec-12	Dec-11	Hospitals and Health Centers' resources
UMHHC Multiple Buildings Pneumatic Tube System Upgrade Swisslog Healthcare Solutions	\$ 3,000,000	Jul-10	Mar-11	Nov-11	Hospitals and Health Centers' resources
UMHHC Simpson Circle Parking Structure Improvements URS Corporation	\$ 3,150,000	Aug-11	Dec-11	Dec-11	Hospitals and Health Centers' resources and Parking resources
UMHHC University Hospital Computed Tomography Angiography Project Integrated Design Solutions LLC	\$ 4,800,000	Aug-11	Dec-11	Dec-11	Hospitals and Health Centers' resources
UMHHC University Hospital Emergency Department Expansion Hobbs and Black Associates Inc.	\$ 17,700,000	Nov-10	Mar-12	Mar-12	Hospitals and Health Centers' resources

NEW CONSTRUCTION PROJECTS

November 2011

Status as of October 14, 2011

<u>NEW CONSTRUCTION PROJECTS</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
UMHHC University Hospital Emergency Power System Improvements X-nth Inc.	\$ 4,000,000	Jan-10	Dec-10	Oct-11	Hospitals and Health Centers' resources
UMHHC University Hospital Kitchen Renovations for Room Service Protocol Integrated Design Solutions LLC	\$ 8,500,000	Aug-11	Mar-13	Mar-13	Hospitals and Health Centers' resources
UMHHC University Hospital Medical Procedure Unit Expansion Niagara Murano	\$ 6,000,000	May-11	Jun-12	Jun-12	Hospitals and Health Centers' resources
UMHHC University Hospital Radiation Oncology Simulator Replacement Project and Design Management LLC	\$ 4,900,000	Aug-11	Mar-12	Mar-12	Hospitals and Health Centers' resources
Varsity Drive Building and Alexander G. Ruthven Museums Building Museum of Zoology Collection Relocation and Renovations including Alexander G. Ruthven Museums Building Fire Detection and Fire Alarm System SmithGroup	\$ 20,000,000	Apr-10	Dec-12	Dec-12	Investment proceeds
Wolverine Tower Renovations for Business and Finance UM-AEC	\$ 6,300,000	Apr-10	Dec-11	Sep-11	Business and Finance resources

NEW CONSTRUCTION PROJECTS

November 2011

Status as of October 14, 2011

<u>NEW CONSTRUCTION PROJECTS</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
<u>Flint</u> Riverfront Building Leasehold Improvements for the School of Management ¹	\$ 5,328,000	Aug-11	Mar-12	Mar-12	UM-Flint resources

¹ Project managed by lessor