

THE UNIVERSITY OF MICHIGAN  
REGENTS COMMUNICATION

Received by the  
Regents  
September 18, 2014

ITEM FOR INFORMATION

Subject: Plant Extension


Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the months of July and August 2014.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- George Granger Brown Memorial Laboratories Mechanical Engineering Addition
- William W. Cook Legal Research Library Attic Insulation and Ninth Floor Roofing Replacement
- Dearborn Engineering Laboratory Building Expansion for Bioengineering
- New Field Hockey Team Center, New Field Hockey Stadium, and Ocker Field Improvements
- Pierpont Commons Café Renovation
- President's Residence Infrastructure Renovation
- Regional Chiller Plant for South and West Quadrangles and the Michigan Union
- South Quadrangle Renovation

Respectfully submitted,



Douglas L. Strong  
Interim Executive Vice President and  
Chief Financial Officer

September 2014  
Attachment

PROJECTS IN PLANNING

September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>Ann Arbor</u> <u>ARCHITECT APPOINTED</u>		
Art and Architecture Building Renovation and A. Alfred Taubman Wing Integrated Design Solutions in collaboration with Preston Scott	\$ 28,000,000	Gifts, investment proceeds, and A. Alfred Taubman College of Architecture and Urban Planning resources
Biological Science Building SmithGroupJJR	\$ 261,000,000	College of Literature, Science, and the Arts resources and Office of the Provost resources
David M. Dennison Building Renovation Diamond Schmitt Architects	\$ 49,000,000	College of Literature, Science, and the Arts resources and investment proceeds
North Campus Grove Stoss	\$ 6,900,000	Gifts and College of Engineering resources
Richard L. Postma Family Clubhouse Partners & Sirny Architects	\$ 12,000,000	Athletic Department resources and gifts
Transportation Operations and Maintenance Facility URS	\$ 38,500,000	Parking resources
<u>WORKING DRAWINGS IN PREPARATION</u>		
Department of Intercollegiate Athletics Operations Center Niagara Murano	\$ 6,000,000	Athletic Department resources

**PROJECTS IN PLANNING**  
September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>WORKING DRAWINGS IN PREPARATION</u>		
East Hall Masonry Cornice and Window Soffit Repairs Wiss, Janney, Elstner Associates	\$ 1,600,000	General Fund resources
Glen Avenue Parking Structure Elevator Replacement and Improvements UM-AEC	\$ 3,000,000	Parking resources
James and Anne Duderstadt Center Roof Replacement UM-AEC	\$ 2,200,000	General Fund resources
Nuclear Engineering Laboratory Renovation SmithGroupJJR	\$ 11,400,000	College of Engineering resources
UMHHC C.S. Mott Children's and Von Voigtlander Women's Hospitals Renovations for Child and Adolescent Psychiatric Hospital Relocation HKS Architects	\$ 10,900,000	Hospitals and Health Centers' resources and gifts
W. K. Kellogg Eye Center Renovation for Clinical Research UM-AEC	\$ 2,600,000	Medical School resources

**PROJECTS IN PLANNING**  
September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>Flint</u>		
<u>WORKING DRAWINGS IN PREPARATION</u>		
Northbank Center	\$ 1,700,000	University of Michigan-Flint resources and the United States Drug Enforcement Administration
United States Drug Enforcement Administration Lease Buildout Niagara Murano		

**ACTIVE CONSTRUCTION PROJECTS**

September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Ann Arbor George Granger Brown Memorial Laboratories Mechanical Engineering Addition Perkins + Will and Integrated Design Solutions	\$ 46,000,000	Apr-12	Sep-14	Jun-14	College of Engineering resources, gifts, investment proceeds, and a construction grant from the National Institute of Standards and Technology
George Granger Brown Memorial Laboratories Renovation Integrated Design Solutions	\$ 47,000,000	Jul-14	Sep-16	Sep-16	FY11 capital outlay request to the State of Michigan, investment proceeds, College of Engineering resources, and Office of the Provost resources
Central Campus Area Utility Tunnel Reinforcement Commonwealth Associates	\$ 1,800,000	Apr-14	Dec-14	Dec-14	Utility resources
Central Power Plant Feed Water System Deaerator Upgrade Burns & McDonnell	\$ 5,750,000	Apr-13	Dec-14	Dec-14	Utility resources
William L. Clements Library Infrastructure Improvements and Addition SmithGroupJJR	\$ 16,800,000	Feb-14	Dec-15	Dec-15	Gifts and investment proceeds
William W. Cook Legal Research Library Attic Insulation and Ninth Floor Roofing Replacement UM-AEC	\$ 1,700,000	Mar-14	Dec-14	Aug-14	General Fund resources

**ACTIVE CONSTRUCTION PROJECTS**

September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Dental Building to Palmer Commons Chilled Water Interconnection OHM Advisors	\$ 3,000,000	Jul-14	Jun-15	Jun-15	Investment proceeds
Harlan Hatcher Graduate Library Life Safety Upgrades UM-AEC in collaboration with SmithGroupJJR	\$ 3,000,000	Feb-14	Dec-14	Dec-14	Investment proceeds
Elmer D. Mitchell Field Improvements SmithGroupJJR	\$ 8,000,000	Apr-14	Dec-14	Dec-14	Investment proceeds
Earl V. Moore Building Renovation and Brehm Pavilion Integrated Design Solutions	\$ 24,320,000	Apr-14	Dec-15	Dec-15	Investment proceeds and gifts
Mobility Transformation Facility Mannik Smith Group	\$ 6,500,000	Jun-14	Dec-14	Dec-14	College of Engineering, Office of Research, University of Michigan Transportation Research Institute, Office of the Provost, and a grant from the State of Michigan Department of Transportation
Munger Graduate Residences Integrated Design Solutions in collaboration with Hartman-Cox Architects	\$ 185,000,000	Oct-13	Sep-15	Sep-15	Gift and Housing resources
New Field Hockey Team Center, New Field Hockey Stadium, and Ocker Field Improvements Integrated Architecture	\$ 13,500,000	Nov-13	Sep-14	Jul-14	Athletic Department resources and gifts

**ACTIVE CONSTRUCTION PROJECTS**

Status as of August 22, 2014

September 2014

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
North Campus Research Complex Building 10 Air Handling Unit Replacement Harley Ellis Devereaux	\$ 4,300,000	Jul-13	Jun-14	Sep-14	Medical School resources
North Campus Research Complex Buildings 10 and 14 Renovations for the Institute for Healthcare Policy and Innovation UM-AEC	\$ 4,300,000	Jul-14	Dec-15	Dec-15	Medical School resources
North Campus Research Complex Building 28 Renovations for the College of Engineering UM-AEC	\$ 2,300,000	May-14	Dec-14	Dec-14	College of Engineering resources and Medical School resources
North Campus Research Complex Building 80 Switchgear Replacement Harley Ellis Devereaux	\$ 3,100,000	Sep-13	Sep-14	Sep-14	Medical School resources
Pierpont Commons Café Renovation SHW Group	\$ 5,300,000	Apr-14	Dec-14	Aug-14	Investment proceeds and Student Life resources
Power Center for the Performing Arts Improvements SmithGroupJJR	\$ 1,500,000	Apr-14	Jun-15	Jun-15	Investment proceeds
President's Residence Infrastructure Renovation UM-AEC	\$ 1,300,000	Mar-14	Sep-14	Aug-14	Investment proceeds
Horace H. Rackham School of Graduate Studies Infrastructure Improvements UM-AEC in conjunction with Simpson Gumpertz & Heger	\$ 2,400,000	May-14	Dec-15	Dec-15	Investment proceeds

**ACTIVE CONSTRUCTION PROJECTS**

Status as of August 22, 2014

September 2014

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Harrison M. Randall Laboratory Air Handling Upgrades Peter Basso and Associates	\$ 2,500,000	May-14	Dec-14	Dec-14	College of Literature, Science, and the Arts resources and General Fund resources
Regional Chiller Plant for South and West Quadrangles and the Michigan Union SmithGroupJJR in collaboration with Integrated Design Solutions	\$ 8,500,000	May-13	Sep-14	Jul-14	Housing resources
Stephen M. Ross School of Business Kresge Business Administration Library Renovation, Computer and Executive Education Building Demolition, New Academic Building, and Exterior Cladding Project Kohn Pedersen Fox Associates	\$ 135,000,000	Apr-14	Dec-16	Dec-16	Gifts and investment proceeds
School of Education Renovation SHW Group	\$ 13,600,000	Dec-13	Dec-15	Dec-15	Investment proceeds
School of Nursing New Building RDG Planning and Design	\$ 50,000,000	Sep-13	Dec-15	Dec-15	Investment proceeds
South Quadrangle Renovation SmithGroupJJR	\$ 60,000,000	May-13	Sep-14	Jul-14	Housing resources
A. Alfred Taubman Health Sciences Library Renovation TMP Architecture Inc. in collaboration with Ballinger	\$ 55,000,000	Dec-13	Dec-15	Dec-15	Medical School resources
UMHHC Domino's Farms Leasehold Improvements for Wound Care Program Expansion <sub>1</sub>	\$ 2,340,000	Oct-13	Sep-14	Sep-14	Hospitals and Health Centers' resources



**ACTIVE CONSTRUCTION PROJECTS**

September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
UMHHC C.S. Mott Children's and Von Voigtlander Women's Hospital Shell Space Utilization for New Operating Room HKS	\$ 4,500,000	Jun-14	Mar-15	Mar-15	Hospitals and Health Centers' resources
UMHHC Neuroscience Hospital Renovation for Electroencephalography and Electromyography Clinics Relocation Project and Design Management	\$ 2,600,000	Apr-14	Dec-14	Dec-14	Hospitals and Health Centers' resources
UMHHC A. Alfred Taubman Health Care Center Department of Emergency Medicine Renovation Niagara Murano	\$ 2,700,000	May-14	Jun-15	Jun-15	Hospitals and Health Centers' resources
UMHHC University Hospital Adult Emergency Department Critical Care Unit Niagara Murano	\$ 7,000,000	Jul-14	Sep-15	Sep-15	Hospitals and Health Centers' resources
UMHHC University Hospital and A. Alfred Taubman Health Care Center Fire Alarm Upgrades SimplexGrinnell	\$ 3,000,000	Oct-12	Sep-13	Sep-14	Hospitals and Health Centers' resources
Varsity Drive Building Dry Collections Relocation Renovations SmithGroupJJR	\$ 27,450,000	May-14	Mar-15	Mar-15	College of Literature, Science, and the Arts resources
West Hall Renovation for the College of Literature, Science, and the Arts Quinn Evans Architects	\$ 5,500,000	Oct-13	Sep-14	Sep-14	College of Literature, Science, and the Arts resources

**ACTIVE CONSTRUCTION PROJECTS**

September 2014

Status as of August 22, 2014

<u>Project</u>	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
West Quadrangle and Michigan Union-Cambridge House Renovation Integrated Design Solutions	\$ 114,500,000	May-14	Sep-16	Sep-16	Housing resources
<u>Dearborn</u>					
Academic Support Center Renovations Integrated Design Solutions	\$ 3,540,000	Jan-14	Mar-15	Mar-15	University of Michigan-Dearborn resources
Engineering Laboratory Building Expansion for Bioengineering Integrated Design Solutions	\$ 1,720,000	Apr-14	Sep-14	Aug-14	University of Michigan-Dearborn resources
Science Building Computing Wing Renovations Integrated Design Solutions	\$ 4,820,000	Jan-14	Mar-15	Jun-15	University of Michigan-Dearborn resources
Science Building and Computer Information Science Building Renovation SHW Group	\$ 51,000,000	Feb-14	Sep-16	Sep-16	FY11 capital outlay request to the State of Michigan and University of Michigan-Dearborn resources
<u>Flint</u>					
William R. Murchie Science Building Renovation SmithGroupJJR	\$ 22,170,000	Jan-14	Dec-15	Dec-15	FY11 capital outlay request to the State of Michigan and University of Michigan-Flint resources

<sup>1</sup> Project managed by lessor